

IAQ Monitoring

Client: Nicollet Public School

Measuring Device: Gray Wolf IQ-410		Calibration: Pre_____ Post_____	
Reason for Testing: Annual IAQ Walk Through			
Building: Nicollet Public School			
Location	Parameter	Results	Recommendations
Hall	CO ₂	523	
	CO	0	
	Humidity	63.4	
Gym	CO ₂	304	
	CO	0	
	Humidity	60.8	
Class Room D122	CO ₂	113	
	CO	0	
	Humidity	55.3	
Class Room D120	CO ₂	137	
	CO	0	
	Humidity	55.5	
Boiler Room	CO ₂	414	
	CO	0	
	Humidity	66.8	
Kitchen	CO ₂	446	
	CO	0	
	Humidity	71.1	
Lunch Room	CO ₂	461	
	CO	0	
	Humidity	63.7	

Summary Observations: The building appeared to be well within the range of acceptable indoor quality when using CO₂ as a standard of acceptability. When measured in term of relative humidity values were consistently in the lower range of acceptability.

Art teacher noticed water coming in the wall and a small amount of mold growth in the back room of the class room. Barry had cleaned it and wiped down the wall. No smell, water or mold was present at this time. Recommended they watch the area and inform us of any further water or mold issues.-(SC 4-26-18)

Completed by: Shane Carlson Date 4-26-2018

