

IAQ Monitoring

Client: Ellsworth Public School

Measuring Device: Gray Wolf IQ-410		Calibration: Pre _____ Post _____	
Reason for Testing: Annual IAQ Walk Through			
Building: Ellsworth Public School			
Location	Parameter	Results	Recommendations
Hall	CD	103	
	CO	0	
	Humidly	65.4	
Hall Upstairs	CD	340	
	CO	0	
	Humidly	65	
gym	CD	54	
	CO	0	
	Humidly	64	
kitchen	CD	56	
	CO	0	
	Humidly	70	
Class Room	CD	262	
	CO	0	
	Humidly	60.6	
Class Room Upstairs	CD	578	
	CO	0	
	Humidly	62.7	
Boiler Room	CD	131	
	CO	0	
	Humidly	64.4	
Lunch Room	CD	348	
	CO	0	
	Humidly	67.5	

Summary Observations: The building appeared to be well within the range of acceptable indoor quality when using CO2 as a standard of acceptability. When measured in term of relative humidity values were consistently in the lower range of acceptability.

Completed by: Shane Carlson Date 4-24-2018

