

IAQ Monitoring

Client: Lynd Public School

Measuring Device: Grey Wolf IQ-410		Calibration: Pre_____ Post_____	
Reason for Testing: Annual IAQ Walk Through			
Building: Lynd School			
Location	Parameter	Results	Recommendations
Gym	CD	228	Gym class going on
	CO	0	
	Humidity	39.5	
Hall Upstairs	CD	12	4 students
	CO	0	
	Humidity	45	
Lunch Room	CD	177	Full of Students
	CO	0	
	Humidity	41.5	
Math room (upstairs)	CD	105	12 Students
	CO	0	
	Humidity	37.6	
Downstairs Hall	CD	97	4 students
	CO	0	
	Humidity	44.5	
Boiler Room	CD	362	
	CO	0	
	Humidity	39.5	
Kitchen	CD	376	
	CO	0	
	Humidity	50.7	
3 rd grade Class room (down stairs)	CD	174	Empty Class Room
	CO	0	
	Humidity	37.9	

Summary Observations: The building appeared to be well within the range of acceptable indoor quality when using CO₂ as a standard of acceptability. When measured in term of relative humidity values were consistently in the lower range of acceptability.

Completed by: Shane Carlson Date 4-06-2018

