



Office of District Organization
963 Capital Square - 550 Cedar
St. Paul, MN 55101-2273

AHERA SCHOOL REINSPECTION REPORT - 1998

MDE: 07/31/98

GENERAL INFORMATION AND INSTRUCTIONS: The information contained on this form will allow the Minnesota Department of Education (MDE) to access and record current status of asbestos containing building materials in schools. The actual U.S. Environmental Protection Agency (EPA) required reinspection date may differ from the due date of this form. According to the federal Asbestos Hazard Emergency Response Act (AHERA) the reinspection must occur within three years of the implementation or effective date of the plan. All reinspections must be completed by July 1998. Information contained on this form will be used for reports to the U.S. EPA. A separate form must be completed for each Local Education Authority (LEA)'s building. If more space is required than is provided on this form, please copy appropriate page and report additional data. Subsequent additional pages must be appropriately numbered in the space provided.

Where it is determined necessary to collect samples of previously assumed or newly identified Asbestos Containing Materials (ACM) sampling, analysis must be completed in accordance with 40 CFR Part 763.86 and 763.87. Required information not provided on this form must be prepared in acceptable format and included in the management plan.

The completion of this form should be coordinated by the LEA's designated person with appropriate sections completed by an accredited building inspector and management planner and returned to the address listed above no later than July 31, 1998

IDENTIFICATION INFORMATION

District / LEA Name <i>Hutchinson Public School</i>		Public School Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	District No. <i>0423-01</i>	District Type <i>Public</i>
Building Name <i>Park Elementary School</i>			Reinspection Date <i>12/19/97</i>	
Name of Designated Person - (School Employee or Consultant) <i>Richard G. Olson</i>		Company Name <i>Hutchinson Public School</i>	Telephone Number <i>(320) 587-2860</i>	
PLEASE PRINT				
Name of Building Inspector (Please print name including middle initial) <i>Richard G. Olson</i>		Company Name <i>MacNeil Environmental, Inc.</i>	Accreditation No. <i>BI-037</i>	
Complete Address <i>755 East Cliff Road Burnsville, Minn. 55337</i>				
Name of Management Planner (Please print name including middle initial) <i>Richard G. Olson</i>		Company Name <i>MacNeil Environmental, Inc.</i>	Accreditation No. <i>MP-055</i>	
Complete Address				

VERIFICATION OF DATA

I, the LEA Designated person, by my signature, agree that information contained in this report is accurate and complete to the best of my knowledge.	Signature - Designated Person <i>[Signature]</i>	Date <i>5-19-98</i>
I hereby verify that the inspection information shown on this report is true and correct and reflect the actual condition of all asbestos containing building materials in this building at the time of the reinspection.	Signature - State of Minnesota Accredited Building Inspector <i>[Signature]</i>	Date <i>12/19/97</i>
I hereby verify that the management planner's information shown on this report is true and correct and reflect the appropriate recommended response action, for all asbestos containing building materials in this building, that were appropriately changed or amended at the time of the reinspection.	Signature - State of Minnesota Accredited Management Planner <i>[Signature]</i>	Date <i>12/19/97</i>

AHERA SCHOOL REINSPECTION REPORT - 1998

Page 2-B

REINSPECTION STATUS

According to the AHERA some buildings may not require a 3 year reinspection by the due date on this form. If the building does not require "Reinspection" (verified by the LEA designated person) please check one of the following reasons or otherwise explain, and return this report to the address listed on the top of page one.

- 1. Building was not constructed using asbestos containing building materials (validating documentation found in Management Plan).
- 2. All asbestos containing building material has been removed from the facility.
- 3. Built after October 12, 1988 and verified as constructed without asbestos (validating documentation found in Management Plan).
- 4. Original inspection completed after July 9, 1989 - latest inspection was conducted DATE 10/16/1995
- 5. Other: (Please Explain)

3 YEAR REINSPECTION FINDINGS AND ASSESSMENT BY HOMOGENEOUS AREA

PLEASE MAKE ADDITIONAL COPIES OF THIS PAGE FOR BUILDINGS WITH MORE HOMOGENEOUS AREAS THAN SPACES PROVIDED. PLEASE NUMBER ADDITIONAL PAGES IN THE SPACE BELOW.

LEA NAME Hutchinson Public School BUILDING NAME Park Elementary Reinspection Date 12/19/97 PAGE 2 of 3

HOMOGENEOUS AREA ID CODE	HOMOGENEOUS AREA (includes non-ACBM areas)	ASBESTOS CONTAINING BUILDING MATERIAL				TYPE & CONDITION (CHECK ONE PER COLUMN)							
		ACBM?		ASSUMED ACBM? YES **NO	FRIABLE ACBM? YES *NO	MATERIAL TYPE			DAMAGE CONDITION			POTENTIAL FOR DAMAGE	
		YES-NO	AREA SQ/LIN FEET.			TSI	S	MISC	ND	D	SD	PD	PSD
A2A	TSI Hand Joint Fittings	Yes	92 L.F.	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
A3A	TSI Pre Formed Joints	Yes	165 L.F.	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
A4A	TSI Hand Joints / Fiberglass lines	Yes	16 L.F.	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
B2A	TSI - Hand Fiber	Yes	998 L.F.	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
B3A	TST - Pre Formed	Yes	928 L.F.	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
L0A	Isolation Joints	Yes	6	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
E0A	Stuck Insulation	Yes	400 sq. Ft.	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
C2A	Tank Insulation	Yes	470 sq. Ft.	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
K0-A,B, D,E,F,G, H,I,L,M, N,J,O,K, P	Floor tile & Mastic	Yes	39,265 sq. Ft.	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/>				<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
<input type="checkbox"/> <input type="checkbox"/>				<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
<input type="checkbox"/> <input type="checkbox"/>				<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
<input type="checkbox"/> <input type="checkbox"/>				<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			

NOTE: * Either response requires that inspectors SEE and TOUCH the material, per AHERA 40 CFR Part 763.85 (b) (3) (II)
 ** A response of "NO" indicates the material is confirmed ACBM and that adequate and proper sampling has been done

AHERA SCHOOL REINSPECTION REPORT - 12/19/97

Page 3 -

INSPECTOR'S COMMENTS OR MANAGEMENT PLANNER'S RECOMMENDATIONS

PLEASE MAKE ADDITIONAL COPIES OF THIS PAGE FOR BUILDINGS WITH MORE HOMOGENEOUS AREA COMMENTS THAN SPACES PROVIDED. PLEASE NUMBER ADDITIONAL PAGES BELOW.

LEA NAME <i>Hutchinson Public School</i>	BUILDING NAME <i>Boak Elementary</i>	Reinspection Date <i>12/19/97</i>	PAGE <i>3 of 3</i>
---	---	--	---------------------------

Homogeneous Area Code - from original report	Provide a written explanation of changes, corrections, updates, or extent of damage for the "Assessment" (BI). Provide a written explanation of Response Action selected (MP).	Recommended Response Action **	Estimated Resp. Act. Date	Estimated Response Action Cost
<i>A2A</i>	<div style="font-size: 4em; margin: 0 auto;">}</div> <i>Thermal system Insulation</i>			<div style="font-size: 4em; margin: 0 auto;">}</div> <i>\$1,000 / Annually</i>
<i>A3A</i>				
<i>A4A</i>				
<i>B2A</i>				
<i>B3A</i>				
<i>E0A</i>				
<i>C0A</i>	<div style="font-size: 4em; margin: 0 auto;">}</div> <i>Isolation Gas kits</i>			<div style="font-size: 4em; margin: 0 auto;">}</div> <i>\$50 / Annually</i>
<i>L0A</i>				
<i>K0A, B, D</i>	<div style="font-size: 4em; margin: 0 auto;">}</div> <i>Floor tile & Must...</i>			<div style="font-size: 4em; margin: 0 auto;">}</div> <i>\$200 / Annually</i>
<i>E, F, G, H,</i>				
<i>I, L, M, N</i>				
<i>O, J, K, P</i>				

**** Recommended response action must be determined by an accredited "Management Planner." Appropriate response actions are: remove, encapsulate, enclose, repair or O&M. The Designated Person must review the BI/MP report and has the right to disagree and must record their position (using these forms).**

Summary Update Sheet

ISD # 423 Building Park Elementary

HOMOGENEOUS AREA ID CODE	HOMOGENEOUS AREA	ASBESTOS CONTAINING BUILDING MATERIAL					TYPE & CONDITION (CHECK ONE PER COLUMN)									
		AREA		ACDM?		FRIABLE?		MATERIAL TYPE			DAMAGE CONDITION			POTENTIAL FOR DAMAGE		
		LINEAR FT.	SQUARE FT.	YES	NO	ASMD	YES	NO	TSI	S	MISC	ND	D	SD	PD	PSD
12A	2'x2' ceiling tile suspended ^{36 Add}		38,400	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12B	2'x2' Ceiling tile suspended ^{Coon 117}		400	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12D	2'x2' Ceiling tile suspended ^{Basement 26 Add}		7,360	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13A	2'x4' ceiling tile suspended		440	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
K0A	Floor tile + mastic 9"x9" Tan with brown streaks		19,057	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
K0B	Floor tile + mastic 9"x9" Cream with dk streaks		3,800	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
K0C	Floor tile + mastic 9"x9" Green + Blue		100	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
K0D	Floor tile + mastic 9"x9" TAN GRAY w speckles		6,050	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
K0E	Floor tile + mastic 9"x9" Brown + MAROON		700	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
K0F	Floor tile + mastic 9"x9" TAN/Brown with speckles		800	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
K0G	Floor tile + mastic 9"x9" ORANGE/TAN with speckles		100	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
K0H	Floor tile + mastic 9"x9" Red w/white streaks		20	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
K0I	Floor tile + mastic 9"x9" Tan with white + Brown		4,280	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
K0J	Floor tile + mastic BlueK 9"x9"		75	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
K0K	Floor tile + mastic DK Brown 9"x9"		550	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Summary Update Sheet

ISD # 423 Building Park Elementary

HOMOGENEOUS AREA ID CODE	HOMOGENEOUS AREA	ASBESTOS CONTAINING BUILDING MATERIAL					TYPE & CONDITION (CHECK ONE PER COLUMN)										
		AREA		ACDM?		FRIABLE?	MATERIAL TYPE			DAMAGE CONDITION			POTENTIAL FOR DAMAGE				
		LINEAR FT.	SQUARE FT.	YES	NO	AS	M	D	YES	NO	TSI	S	MISC	ND	D	SD	PD
KOL	Floor tile + mastic TAN 9"x9"		800	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
KOM	Floor tile + mastic white with 9"x9" TAN		2,100	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
KON	Floor tile + mastic 9"x9" white/grey		8	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
KOO	Floor tile + mastic 9"x9" GREY/ARMY		250	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
KOP	Floor tile + mastic 9"x9" solid Brown		1,415	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
KIB	Linoleum + mastic		25	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
MOA	Plaster HARD ³⁴ Addition		32,415	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
MOB	Plaster HARD Rough texture ³⁶ Add		57,000	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
MOC	Plaster HARD smooth texture ³⁶ Add		10,340	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
MOD	Hard Plaster ³⁶ Addition 117		600	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
MOE	Plaster old locker area		2,900	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
NOA	Sheet Rock + Compound ²⁶ Addition		5,950	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
POA	Carpet mastic		4,970	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
QOA	4" Brown Coating + mastic	1,100		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
QOB	6" Brown Coating + mastic	2,461		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

NEWLY IDENTIFIED MATERIAL

Newly identified homogeneous area(s) for this update. This material was not identified in the original inspection nor in the reinspection and becomes Homogeneous Area Numbers.

HOMOGENEOUS AREA NUMBER	MATERIAL DESCRIPTION	ASSUMED ACM
POA	Carpet mastic	Assumed
QOA	4" Brown coving + mastic	Assumed
QOB	6" Brown coving + mastic	Assumed
ROA	Ceiling tile adhesive	Assumed
ROB	Ceiling tile adhesive	Assumed

(collected samples
12-2-98)

The areas that are listed above are new homogeneous areas and should be added to the periodic surveillance.